

ORIGINAL ROOF INSTALLATION

Gittins Roofing Co. started the roof installation in December 1986 and completed the project in January of 1987.
Old roof was stripped to the cement slab.
Put down 1st layer 1 1/2" x 4 ft. x 8 ft. insulation board over complete roof.
2nd layer I rubber overlapped over complete roof.
3rd layer large stone over complete roof, rubber flashing around all vents; overlapped 1st rubber layer.
Where rubber is overlapped it is glued on both sides.
Flashing is cut fit glued and put in place.

